

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 1st QUARTER, CY 2014**

Province, CITY, Municipality:

CITY OF MATI


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension If any	Remarks
					% of Completion	Total Cost Incurred to Date		
Const. of Village Type Corn Post Harvest Facility	Barangay Bobon City of Matri	3,000,000.00	5/1/2013	6/1/2013	100%	2,998,000.00		P2,000 to be
Construction of Danao FMR	Barangay Danao City of Mati	2,957,431.34	1/20/2014	5/19/2014	59.92%	1,455,000.00		currently 90% physical complete. Await fund release by DA
Construction of Danao Irrigation	Barangay Danao City of Mati	4,661,350.00	5/15/2014	11/15/2014		509,965.00		Pre-engineering & 15% mobilization

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:


MARILOU D. TAGALOG
Mgt and Audit Analyst II

Checked By:


ROMEO S. ROQUE, CPA
City Accountant

Noted By:

CARLO LUIS P. RABAT
City Mayor


GLENDAM. GAYTA
CITY VICE MAYOR
ACTING MAYOR